

**SOLANO
COMMUNITY
COLLEGE DISTRICT**

**QUARTERLY BOND
PROGRESS
UPDATE**

**MEASURE G
BOND PROGRAM**

1st Quarter 2012/2013





TABLE OF CONTENTS

SECTION I: COMPLETED PROJECT	2
SECTION II: PROJECTS IN PROGRESS	6
SECTION III: FUTURE/PLANNING EFFORTS	9
SECTION IV: FINANCIAL SUMMARY	10
SECTION V: MASTER PROGRAM SCHEDULE	13



SECTION I - COMPLETED PROJECTS

Projects are listed by construction value.

VALLEJO CENTER

Architect: KMD Architecture, Inc.
Contractor: Ralph Larson & Sons
Project Completed: September 2007
Final Cost: \$23,894,821

VACAVILLE CENTER

Architect: KMD Architecture, Inc.
Contractor: Roebbelen Contracting Inc.
Project Completed: May, 2010
Final Cost: \$20,450,873

STUDENT SERVICES CENTER – BLDG. 400

Architect: LPA Architecture, Inc.
Contractor: W.A. Thomas, Inc.
Project Completed: February, 2008
Final Cost: \$ 15,457,496

BUILDING 1700 A & B - GYMNASIUM RENOVATION & ADAPTIVE P.E. ADDITION

Architect: TLCD Architecture, Inc.
Contractor: Alten Construction
Project Completed: January, 2009
Final Cost: \$ 14,768,058

BUILDING 700 & 800 ANNEX

Architect: Steinberg Architects
Contractor: J.W. & Sons
Project Completed: January, 2006
Final Cost: \$ 8,350,623

BUILDING 1400 STUDENT UNION & BOOKSTORE MODERNIZATION

Architect: TLCD Architecture, Inc.
Contractor: J. W. & Sons
Project Completed: April, 2009
Final Cost: \$ 6,985,498



BUILDING 1800 A & B RENOVATION

Architect: TLCD Architecture, Inc.

Contractor: J.W. & Sons

Project Completed: 1800 B – summer 2005; 1800 A- summer 2009.

Final Cost: \$6,480,958

UTILITY INFRASTRUCTURE PHASE I & II (HYDRONICS)

Engineer: Turley & Associates

Contractor: Bell Products

Project Completed: February, 2007

Final Cost: \$ 5,911,348

SPORTS COMPLEX - PHASE I & II

Architect: CMX Sports Engineering/TLCD Architects

Contractor: Valley Crest

Project Completed: August, 2009

Final Cost: \$ 5,435,697

CAMPUS WIDE TECHNOLOGY UPGRADE, PHASE I

Architect: N/A

Contractor: District IT Department coordinated work.

Project Completed: September, 2012

Final Cost: \$ 2,675,086

BUILDING 300 RENOVATION/EQUIPMENT

Architect: Dreyfuss & Blackford

Contractor: Alten Construction

Project Completed: January, 2006

Final Cost: \$ 2,184,337

BUILDING 100 (INTERIM REMODEL)

Architect: TBP Architects

Contractor: Solano Roofing

Project Completed: Fall 2010

Final Cost: \$ 2,133,136

BUILDING 500 RENOVATION/EQUIPMENT

Architect: Dreyfuss & Blackford

Contractor: Alten Construction

Project Completed: January, 2006

Final Cost: \$ 1,930,904



BUILDING 1500 RENOVATION/EQUIPMENT

Architect: Dreyfuss & Blackford
Contractor: Alten Construction
Project Completed: January, 2006
Final Cost: \$ 1,203,835

COLLEGE INFRASTRUCTURE

Engineer: Turley & Associates
Contractor: Bell Construction
Project Completed: September, 2005
Final Cost: \$ 561,160

ADA PHASE I & II

Architect: George Dedekian Architects
Contractor: K&L Grading & Paving
Project Completed: May, 2007
Final Cost: \$ 407,979

BUILDING 1200 RENOVATION (INTERIM REMODEL)

Architect: TBP Architects
Contractor: Solano Roofing
Project Completed: Fall 2010
Final Cost: \$ 337,582

NUT TREE PROJECT

Architect: Dreyfuss & Blackford
Contractor: Kendridge Builders
Project Completed: August, 2006
Final Cost: \$ 268,842

CAMPUS WIDE EXTERIOR PAINTING

Architect: N/A
Contractor: District Project
Project Completed: Fall 2011
Final Cost: \$ 91,161

BUILDING 2112 STADIUM RENOVATION/TRACK

Architect: N/A
Contractor: Keller Engineering
Project Completed: May, 2011
Final Cost: \$ 69,670

**SOLANO COMMUNITY COLLEGE DISTRICT
MEASURE G BOND PROGRAM**

QUARTERLY BOND PROGRESS UPDATE

November 19, 2012



CAMPUS WIDE SIGNAGE STUDY

Architect: In-House Study

Contractor: Weidner

Project Completed: March, 2012

Final Cost: \$ 18,383



SECTION II – PROJECTS IN PROGRESS

BUILDING 600 ADMINISTRATION BUILDING RENOVATION

Architect: Henley & Associates

Contractor: TBD

Project Status: Preliminary drawings, part of schematic design phase, are complete. Project Architect and Kitchell have both completed preliminary estimates and evaluation of both against the budget has been completed. District is exploring alternative delivery methods (Design Build, Lease/Lease back or conventional bid delivery). The District is working with Kitchell and project Architect to determine the best solution before embarking into further design development.

BUILDING 1300 FINE ARTS REMODEL

Architect: TBP Architects

Contractor: DL Folk

Project Status: Construction is approximately 50% complete. New roof truss replacements installation is complete. New roof trusses were fabricated and installed when it was discovered that the existing trusses needed replacement. This additional work has created a delay in completing the construction of this project (original date of completion was November 2012). All users have been involved and anticipated construction completion is in the first quarter of 2013. Users, District and Kitchell team are reviewing Furniture, Fixtures and Equipment options at this time.

BUILDING 200A AND B REMODEL AND BUILDING 202 EXPANSION – CHILD DEVELOPMENT

Architect: Architectural Concepts

Contractor: TBD

Project Status: Building 202 Child Development Expansion has been submitted to DSA for plan review. The project architect has received back check comments from DSA and responded to those comments in this last quarter. Scheduled resubmittal of the plans to DSA is November 16, 2012 for final DSA review and approval. Project is expected to bid first quarter 2013.

VALLEJO CENTER PARKING LOT EXPANSION

Architect: Hanley

Contractor: GreenTech Grading

Project Status: Construction of new parking lot is approximately 98% complete. This new parking lot is in use by students and staff. Punch list work is on-going and is expected to be 100% complete by November 21, 2012.



QUARTERLY BOND PROGRESS UPDATE

November 19, 2012

VACAVILLE CENTER PARKING LOT EXPANSION

Architect: Hanley & Associates

Contractor: TBD

Project Status: Project is in the schematic design phase. The District is exploring installing solar energy capabilities into the design of this project and is currently reviewing design options. Project is expected to bid in spring 2013.

BUILDING 1600 RENOVATION/EQUIPMENT- COSMETOLOGY

Architect: N/A

Contractor: District project.

Project Status: Repair and fire alarm work for this building has been performed and completed by the District.

UPGRADE SECURITY/EXTERIOR LIGHTING

Architect: N/A

Contractor: Technical Business Solutions

Project Status: Installation of the new security cameras (35 new cameras in this phase of work) is completed. There are two additional cameras installed as change order work approved by the Board, bringing this project to a total of 37 installed cameras. Anticipated completion of these additional cameras is by the end of November, 2012.

BLDG. 1900 RENOVATION - EQUIPMENT MAINTENANCE/WAREHOUSE

Architect: N/A

Contractor: District project.

Project Status: A number of small projects are on-going to improve safety, security and storage and are being accomplished in the maintenance and warehouse area.

CAMPUS-WIDE LANDSCAPING (IMPROVEMENTS)

Architect: N/A

Contractor: District project.

Project Status: New landscaping has been installed at the North and South Main Entrances to the campus, as well as at several other locations. Other landscape improvements are planned and are on-going.

CTE LAB RENOVATION

Architect: N/A

Contractor: District project.

Project Status: This project includes the upgrade of electrical service, purchase and installation of new equipment in the auto body and welding shop areas. Work is 98% complete.

BLDG. 1000 RENOVATION/EQUIPMENT (FORMALLY BLDG. 900)

Architect: N/A



QUARTERLY BOND PROGRESS UPDATE

November 19, 2012

Contractor: District project.

Project Status: Repair work to HVAC, roof and drains were included in the scope of work for this project. Project is approximately 98% complete.

BUILDING 1000 RENOVATION/EQUIPMENT

Architect: N/A

Contractor: District project.

Project Status: Construction completed and included needed building repair work. Project is in close out and is 99% complete.

CAMPUS-WIDE TECHNOLOGY UPGRADE, Phase II

Architect: N/A

Contractor: District project.

Project Status: District IT project. The purchase and installation of new servers is on-going. Expect to complete work by year end 2012.

BUILDING 300 2 SCIENCE RMS. VENTILATION

Architect: N/A

Contractor: N/A

Project Status: Project is in close-out phase and is scheduled for completion end of November, 2012.

PORTABLES DEMOLITION:

Architect: TBD

Contractor: TBD

Project Status: The scope of this work requires the demolition of three portable buildings, addressed as Buildings 1100. Currently two of the three building are being used as swing space and storage for Fine Arts classrooms and staff offices. These building are scheduled to be demolished after Building 1300 Fine Arts renovation is completed with construction and occupied.

ALTERNATIVE ENERGY PROJECT:

Architect: SunPower

Contractor: TBD

Project Status: Programming for this project is in progress. SunPower's contract has been Board approved and the team is reviewing options for all three locations.



SECTION III – FUTURE PLANNED PROJECTS

BUILDING 100 – NEW LEARNING RESEARCH CENTER (LRC)

Project Status: In 2007 the District submitted to the State a Final Project Proposal (FPP) for the renovation of the existing Library Building. The District, with a change of direction in 2009, submitted to the State a FPP for a replacement Learning Research Center (LRC). The District increased its matching funds offer for the new building to move up on the State funding priority list. This project is approved by the State, anticipating State funding in 2014 or utilization of new bond (Measure Q) utilization, pending prioritization of projects.

BUILDING 1200 - THEATRE RENOVATION

Project Status: District has submitted a Final Project Proposal to the State for 100% funding for this building renovation. Project FPP is approved, and pending State funding and/or local new bond in 2012.

The following list consists of projects is considered future projects and are being evaluated for prioritization of Measure G funding:

Pool & Pool Mechanical Renovations
Athletic Fields Restrooms
Hydronics Pipe Covers – Fairfield
Trash & Equipment enclosure at Vacaville Center
Trash & Equipment enclosure at Vallejo Center
Bike Racks/Lockers
Golf Instructional Pad
Campus Wide Roof Plan

SECTION I: COMPLETED PROJECTS					
<i>Projects are sorted by construction value</i>					
PROJECT NUMBER*	PROJECT NAME	ORIGINAL PROJECT BUDGET **	ADJUSTED PROJECT BUDGET ***	PROJECT COST AT COMPLETION ****	COMMENTS
3,10,11&12	Vallejo Center	\$ 22,393,487	\$ 22,495,637.00	\$ 23,894,821	Project scope and budget includes original bond list projects 3 - Site Property Acquisition, 10 - Off Site, 11 - On Site, 12 - Center Design and Construction.
7,8 & 9	Vacaville Center	\$ 18,798,680	\$ 24,378,402	\$ 20,450,873	Project scope and budget includes original bond list projects 7- Center Off Site; 8 - On Site; 9-Design and Construction.
1	Bldg 400 - Student Services Center	\$ 15,137,293	\$ 15,474,099	\$ 15,457,496	Project completed Winter 2008.
29	Bldg 1700 A & B Renovation/Equip.	\$ 4,021,468	\$ 14,565,949	\$ 14,768,058	Scope of work includes renovation of Building 1700A and a new Adaptive P.E. Bldg. (1700B). Original bond list included scope and budget for 1700A only and 1700B was a separate project (labeled as #18). Adjusted budget was created to combine the two projects and it also addressed owner initiated scope changes (noted in the project cost at completion).
-	Overall Program Costs	\$ -	\$ 8,500,000	\$ 8,500,000	This project line item includes various planning efforts, assessments, studies, surveys, drawings printing and PM/CM services as part of the overall program for completed projects. Original project list did not include this as a separate line item and budget.
4,22 & 23	Building 700 & 800 Annex	\$ 4,528,119	\$ 7,824,333	\$ 8,350,623	Project scope and budget includes original list projects #4, 22 & 23. Approved by the Steering Committee for increased budget to cover full renovation of the Annex. Project completed in Spring 2008.
13 & 14	Bldg 1400 Modernization & Kitchen Replacement	\$ 2,481,739	\$ 5,781,807	\$ 6,985,498	Project scope included building 1400 Modernization and essential kitchen function replacements.
30 & 31	Bldg 1800 A & B Renovation/Equip	\$ 1,478,106	\$ 6,148,856	\$ 6,421,275	Project scope and budget included renovation and equipment for Building 1800 A & B (original projects 30 & 31). Increased in budget due to increase in scope, as well as inclusion of interim housing needed during renovation and addition of Building 2600 .
38	Police and Public Services	\$ 1,190,000	\$ 59,683	\$ 59,683	Project addressed interim solution upgrades. Project re-prioritized, funds redistributed to other projects, and a new facility to be included in 2012 bond.
15 & 16	Utility Infrastructure Phase I & II (Hydronics)	\$ 4,781,800	\$ 6,617,346	\$ 5,911,348	Original projects 15 & 16 combined in one scope and budget; Major scope of work included campus wide utility infrastructure upgrades as well as boiler replacement and chiller addition.
17 & 18	Sports Complex - Phase I & II	\$ 13,907,940	\$ 4,983,055	\$ 5,435,697	Original project list included Phase I and II for the Sports Complex. Adjusted and completed scope and budget includes Phase I only. Phase II scope and budget was completed as noted in project # 29 to address Building 1800B Addition.
-	Campus-wide Technology Upgrade, Phase I	\$ -	\$ 2,675,086	\$ 2,675,086	Project included campus wide technology upgrades. This Phase I work was completed in September, 2012. Individual projects will address project specific technology needs.
20	Bldg 300 Renovation/Equip	\$ 1,570,619	\$ 2,036,878	\$ 2,184,337	Renovation of the Science Building, completed Winter 2006.
2	Bldg 100 - Library (Interim Remodel)	\$ -	\$ 5,101,763	\$ 2,133,136	Interim remodel of the Library to address needed upgrades in the building; project completed in Summer, 2009. Complete Library renovation was prioritized to receive State funding for complete project renovation.
21	Bldg 500 Renovation/Equip	\$ 1,226,661	\$ 1,801,998	\$ 1,930,904	Project completed in Winter 2006 (Business Building renovation).
27	Bldg 1500 Renovation/Equip.	\$ 302,331	\$ 1,121,053	\$ 1,203,835	Project completed in Winter 2006 (Math/Engineering building renovation).
41 & 35 + N31 +N34	College Infrastructure	\$ 8,505,892	\$ 846,055	\$ 561,160	Scope of work includes essential projects such as irrigation replacement, hot water valves, motor control center, tennis court lighting, master clock system replacement;combined with original list project #35. Also included in adjusted scope and budget are projects N31 - SID System Replacement; N34 - Bat Exclusion.
5 & 6	ADA Phase I & II	\$ 3,201,304	\$ 358,887	\$ 407,979	Projects 5&6 combined in scope and budget. This project addressed a removal of campus wide ADA barriers. As part of individual projects, additional ADA barriers will need to be addressed.
25	Bldg 1200 Renovation/Equip (Interim Remodel)	\$ 1,232,781	\$ 337,582	\$ 337,582	Project completed Spring 2010. Scope and budget reflect interim remodel of the building as the full renovation is a separate State funded project.
33	Nut Tree	\$ -	\$ 268,842	\$ 268,842	Original project list did not have a budget for Nut Tree project, hence it is at 0.
N13	Campus Wide Exterior Painting (Fairfield)	\$ -	\$ 91,161	\$ 91,161	
42	Bldg 2112 Stadium Renovation/Track	\$ 425,530	\$ 425,530	\$ 69,670	Project completed in Spring 2011.
N3	Campus Wide Signage In-House Study	\$ -	\$ 18,383	\$ 18,383	Project completed in Spring 2012 to address needed campus way finding and signage.
COMPLETED PROJECTS TOTAL		\$ 105,183,750	\$ 131,912,385	\$ 128,117,448	

FOOTNOTES

* Project numbers indicate the original Measure G Bond project numbers as presented and approved by the Board in 2002.
 ** Original estimated project budget as established by the College in 2002.
 *** Adjusted Project Budget - data derived from the latest rebenchmarked bond report for completed projects, dated March 31, 2010.
 **** Project Cost at Completion & Spent to date figures based on Fiscal Services Expenditures report as of September 30, 2012.
 "N" projects were added due to timing, critical need and/or funding amount, by the District.

Project for this Quarter update, moved from "in progress" to "completed" include:
 #14, #38, #25, #42, #35, N3, N32, N34 - any project funds remaining were reallocated to in-progress projects.

SECTION II: PROJECTS IN PROGRESS						
PROJECT NUMBER *	PROJECT NAME	ORIGINAL PROJECT BUDGET **	CURRENT PROJECT BUDGET	EXPENDITURES TO DATE	PROJECT BUDGET BALANCE	PROJECT PROGRESS TO DATE (As of November 14, 2012)
24	Bldg 1000 Renovation/Equip (Formally Bldg 900)	\$ 304,561	\$ 90,004	\$ 89,211	\$ 793	Project construction is completed and included needed building repair work; total project 99% complete.
26	Bldg 1300 Remodel Fine Arts	\$ 864,681	\$ 6,064,166	\$ 1,588,268	\$ 4,475,898	Project is in construction phase. It is 50% complete. Furniture, fixtures and equipment needs are being finalized.
28	Bldg 1600 Renovation/Equip	\$ 268,612	\$ 328,678	\$ 33,802	\$ 294,876	Project is 99% completed for upgrades to the building.
32	Bldg 200A and 200B	\$ 37,987	\$ 945,262	\$ 194,239	\$ 751,023	Project is in DSA for final plan check review and is scheduled for completion by end of Fall 2012.
34	Bldg 1900 Renovation/Equip	\$ 180,162	\$ 540,745	\$ 339,572	\$ 201,173	Projec work is on-going.
36	Upgrade Security/Ext. Lighting	\$ 998,025	\$ 198,314	\$ 11,885	\$ 186,429	Project is in construction phase and is 95% complete. Currently completing installation of all equipment.
39	Campus Wide Landscape	\$ 361,000	\$ 199,470	\$ 48,893	\$ 150,577	Project in progress for various campus areas landscaping.
40	Bldg 600 Renovation/Equip	\$ 819,372	\$ 5,970,720	\$ 168,704	\$ 5,802,016	Project is in preliminary design phase and is 75% complete for that phase. Overall project completion is 25%.
45	Campus-wide Technology Upgrade, Phase II	\$ -	\$ 316,421	\$ -	\$ 316,421	Project is in progress for completion of final phases of project.
N36	Vallejo Parking Expansion	\$ -	\$ 1,300,000	\$ 390,720	\$ 909,280	Project is in construction phase and is 98% complete.
N25	Bldg. 300 (2) Science Rooms & Cadaver Room Vent	\$ -	\$ 300,491	\$ 293,787	\$ 6,704	Project is in final close out phase and is scheduled for completion end of Fall 2012.
N37	CTE Lab Renovation	\$ -	\$ 272,335	\$ 133,878	\$ 138,457	Major purchases and upgrades completed. Anticipate project completion Fall 2012.
N39	Vacaville Parking Lot Expansion	\$ -	\$ 1,351,000	\$ 15,147	\$ 1,335,853	Project is in schematic design phase and is 50% complete for that phase. Overall project completion is 15%.
37	Portables Demolition	\$ 378,000	\$ 50,000	\$ -	\$ 50,000	Plan for demolition is in progress and is anticipated for construction in Spring 2013.
N38	Alternative Energy Project	\$ -	\$ 500,000	\$ -	\$ 500,000	Programming for this project is in progress.
	Overall Program Costs	\$ -	\$ 2,536,407	\$ 670,486	\$ 1,865,921	This line item includes overall program costs including remaining projects assesment, surveys, drawings printing, PM/CM fees.
	Unallocated Funds	\$ -	\$ 1,135,524	\$ -	\$ 1,135,524	This line item represents unallocated Measure G funds as of this quarter update.
	PROJECTS IN PROGRESS SUBTOTAL	\$ 4,212,400	\$ 22,099,537	\$ 3,978,592	\$ 18,120,945	

FOOTNOTES

* Project numbers indicate the original Measure G Bond project numbers as presented and approved by the Board in 2002.

** Original estimated project budget as established by the College in 2002.

*** Adjusted Project Budget - data derived from the latest rebenchd bond report for completed projects, dated March 31, 2010.

**** Project Cost at Completion & Spent to date figures based on Fiscal Services Expenditures report as of September 30, 2012.

"N" projects were added due to timing, critical need and/or funding amount, by the District.

Project for this Quarter update, moved from "in progress" to "completed" include:

#14, #38, #25, #42, #35, N3, N32, N34 - project funds remaining reallocated.

"Special Consultants Studies" line item removed as it is no longer applicable.

BOND PROGRAM REVENUE SUMMARY	
Measure G Bonds (Series A & B)	\$ 124,500,000
Bond Defeasance (Refinance February 2005)	\$ 8,498,361
Bond Interest	\$ 15,474,423
Other Income	\$ 1,744,201
TOTAL REVENUE	\$ 150,216,985

BOND PROGRAM REVENUES & EXPENDITURES SUMMARY	
Total Completed Projects (Section I)	\$ 128,117,448
Total Projects in Progress (Section II)	\$ 22,099,537
GRAND TOTAL	\$ 150,216,985

SECTION III: UNFUNDED/FUTURE PROJECTS					
PROJECT NUMBER *	PROJECT NAME	ORIGINAL PROJECT BUDGET **	CURRENT PROJECT BUDGET	NEEDED FUTURE (BOND) FUNDS	Comments
19	Bldg 100 - New Library/LRC/Graphics Equip.	\$ 15,103,850	\$ 35,365,000	\$ 17,682,500	"Original Project Budget" column includes the LRC project and #19 Graphics/LRC Equipment for a comprehensive original budget. Current Budget represents total project cost outlined in the Final Project Proposal for State funding (50% State, 50% Local).
25	Building 1200 Remodel		\$ 12,073,000	\$ -	Project anticipated to be 100% State Funded in 2014.
	FUTURE/PLANNED PROJECTS SUBTOTAL	\$ 15,103,850	\$ 47,438,000	\$ 17,682,500	

FOOTNOTES

- * Project numbers indicate the original Measure G Bond project numbers as presented and approved by the Board in 2002.
- ** Original estimated project budget as established by the College in 2002.
- *** Adjusted Project Budget - data derived from the latest rebenchod bond report for completed projects, dated March 31, 2010.
- **** Project Cost at Completion & Spent to date figures based on Fiscal Services Expenditures report as of September 30, 2012.
- "N" projects were added due to timing, critical need and/or funding amount, by the District.

Project for this Quarter update, moved from "in progress" to "completed" include:

#14, #38, #25, #42, #35, N3, N32, N34 - project funds remaining reallocated.
"Special Consultants Studies" line item removed as it is no longer applicable.

Activity Name	Start	Finish	Rem Dur	2013												2014					2015													
				O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
Swing Space - Bldg 600	15-Jul-13	30-Aug-14	412																															
SCCD - Swing Space - Bldg 600	15-Jul-13	30-Aug-14	412													SCCD - Swing Space - Bldg 600																		
Swing Space	15-Jul-13	30-Aug-14	412													Swing Space																		
Vacaville Center Parking Expansion	24-Sep-12 A	06-Nov-13	374																															
SCCD - Vacaville Center Parking Expansion	24-Sep-12 A	06-Nov-13	374													SCCD - Vacaville Center Parking Expansion																		
RFP	24-Sep-12 A	31-Oct-12	3	RFP																														
Design	01-Oct-12 A	31-Jan-13	92	Design																														
DSA	01-Feb-13	14-Apr-13	73	DSA																														
Bid	15-Apr-13	26-May-13	42	Bid																														
Construction	27-May-13	06-Sep-13	103	Construction																														
Closeout	07-Sep-13	06-Nov-13	61	Closeout																														
Cosmetology - Bldg 1600	26-Nov-12	02-Dec-13	372																															
SCCD - Cosmetology - Bldg 1600	26-Nov-12	02-Dec-13	372													SCCD - Cosmetology - Bldg 1600																		
Design	26-Nov-12	04-Apr-13	130	Design																														
Bid	05-Apr-13	02-Jun-13	59	Bid																														
Construction	03-Jun-13	02-Oct-13	122	Construction																														
Closeout	03-Oct-13	02-Dec-13	61	Closeout																														
Portables Demolition - Bldg 1000	21-Feb-13	21-Mar-13	29																															
SCCD - Portable Demo - Bldg 1000	21-Feb-13	21-Mar-13	29																															
Design	21-Feb-13	21-Mar-13	29	Design																														